

Smithtown Central School District

Monthly Project Briefing – October 2023

Board of Education Update

**October 31st, 2023
2021 Bond Issue Phase 1**

Table of Contents

- a. Project Briefing
- b. Progress Photographs

Project Briefing – October 31, 2023
Smithtown Central School District

Exterior Door and Window replacement at St James Elementary – Contract work is now completed and punch list complete

Exterior Door and Window replacement Smithtown Elementary School
Contract work is in punch list phase

Exterior Door and Window replacement Smithtown HS West
Contract work is in punch list phase

New Roof Reconstruction at Smithtown HS West
Contract work is completed and punch list work 90% complete

Interior Door Replacement Districtwide
Contractor is currently installing doors and hardware in St James Elementary School, Smithtown Elementary School, Accomsett Elementary School, Mt Pleasant Elementary School, and Mills Pond Elementary School

Fire Alarm Reconstruction Districtwide
Multiple school locations are getting added devices- Contractors are currently in a couple locations and testing

Masonry Reconstruction at St James Elementary
Contract work and Punchlist completed

Masonry Reconstruction at Smithtown HS West
Contract work complete and punch list is 90% complete

Field Improvements at Smithtown HS East
Contractor has scheduled the track to be line striped in November. Also the modified bleacher pad by the baseball field has commenced

Field Improvements at Smithtown HS West
Contractor has scheduled the track to be line stripped in November once the seasonal sports are complete



Smithtown High School East new entrance track pad and High School West new shotput pad and curb behind visitors bleachers



1



Smithtown Districtwide New Door Installation and Gateway installation to activate doors



Smithtown West High School New field house Fire Alarm panel



New FRP Doors at HSW in progress , new blind installation at St James Elementary School and new lintel installation in progress at loading dock at HSW