

**Smithtown Central School District**

**Monthly Project Briefing – May 2024**

**Board of Education Update**  
**May 31, 2024**  
**2021 Bond Issue Phase 1**  
**2021 Bond Issue Phase 2**

## Table of Contents

- a. Project Briefing
- b. Progress Photographs

**Project Briefing – May 31, 2024**  
**Smithtown Central School District**

**Interior Door Replacement Districtwide**

Contractor is currently installing doors and hardware in all elementary school locations, Accomsett Middle School, Nesaquake Middle School and Great Hollow Middle School

**Fire Alarm Reconstruction Districtwide**

Fire Alarm at Accomsett Middle School has Fire Marshal approval, Electrical contractor is onsite at Nesaquake Middle School installing rough wiring and devices

**Unit Ventilation project at High School East (Phase 2)**

The Electrician has installed a portion of electrical feeds to multiple areas and the Mechanical Contractor have commenced on rough installation in the Classroom, and the General Contractor has commenced and installed curbs

**UV installation at St James Elementary School**

The Electrical and Mechanical portion of the project has commenced with both contractors on rough installation, General Contractor has performed some concrete work

**UV installation at Smithtown Elementary School (Phase 2)**

Electrical Contractor, Mechanical contractor and General contractor have installed 12 sinks and cabinets, installed rough ductwork, installed conduit throughout building, installation of the fresh air concrete pads were poured, and some new ductwork on roof areas and cafeteria and gym areas

**UV installation at Great Hollow Middle School (Phase 2)**

Electrical contractor has commenced and started to install conduits to all locations throughout building. Mechanical contractor has commenced and installed copper runs to new Guidance area along with roof ductwork installation



High School East Conduit installation for new Unit Ventilation project, Copper installation in FACS area, and Roof curbs on upper roofs installed




New district wide door Installation continues at Great Hollow Middle School- new Library set of doors





Smithtown Elementary School new ductwork installation in progress for the Unit Ventilator project along with the 12 new sinks and cabinets



St James Elementary School Unit Ventilation project rough progress -  
re-routed ductwork and new electrical feed installation





Great Hollow Middle School Unit Ventilation project- Ductwork installation on roof and Guidance Area Wall Pack installation