

## **Smithtown Central School District**

### **Monthly Project Briefing – January 2024**

## **Board of Education Update**

**January 31st, 2024**

**2021 Bond Issue Phase 1**

## Table of Contents

- a. Project Briefing
- b. Progress Photographs

**Project Briefing – January 31, 2024**  
**Smithtown Central School District**

**Interior Door Replacement Districtwide**


Contractor is currently installing doors and hardware in all elementary school locations and Accomsett Middle school

**Fire Alarm Reconstruction Districtwide**


Contractors are currently in a couple locations and testing has begun, High School West new fire alarm system was tested and signed off by Fire Marshal.

**Handicapped lift at Accomsett Middle School**

Contractor has completed brick work and steel installation



Accompsett Middle School Lift installation in progress



New district wide door Installation continues at Accomsett Middle School



Accompsett Middle School fire alarm upgrades are approx. 95% complete. The panels are installed and door magnets wired.